

# Battle Lake Weekly Update 11/14/25

## Ongoing/Completion

- Aluminum Door Frames – 100%
- Installing Dust Collector - 50%
- Dust Control in Non-Construction Areas
- Punch List – 80%
- Wiring RTU A to Back Up Generator – 100%
- Demo Area E - 95%
- Start Fix on Bar Joist - North addition
- Parapet Cap 2025 Roofing area - 50%
- Grading Courtyard - 50%
- Doors and Hardware – 95%
- Bar Joist at North Addition – 95%
- Brick at North Addition - 90%
- Start Concrete Block for Interior Walls - 95%
- Concrete Block at North Addition – 90%
- Drain from Science Wing Roof - 50%
- Structural Steel North Addition - 85%
- Decking North Addition Roof - 50%



## 2-Week Look Ahead

- **Roof Pans**
- **Gym AHUs**
- **Reroute Science Roof Drain**
- **Kitchen Roof Drain**
- **Electrical in Concrete Block Walls**
- **Concrete Block - North Side**
- **Plumbing in Concrete Blocks**
- **Roof Drains**
- **Swinging Doors**
- **Plumbing Rough-In at North Addition**
- **Roofing North Addition**
- **Roof Parapets North Addition**
- **Relocation Fire Hydrant**
- **Roof Drain to Catch Basin**
- **Concrete Pour North Addition**