

Battle Lake Weekly Update 2/13/26

- **Installing Dust Collector - 50%**
- **Punch List – 99%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 99%**
- **Brick at North Addition - 99%**
- **Start Concrete Block for Interior Walls – 99%**
- **Roofing - North Addition – 85%**
- **Pour Concrete Floors - North Addition – 99%**
- **Underground Inspections - North Addition – 95%**
- **Duct Work - North Addition – 55%**
- **Duct Work Kitchen – 35%**
- **Roof Drains Hooked Up – 95%**
- **Electrical in Concrete Block Walls – 95%**
- **Plumbing Rough In – 90%**
- **Framing – 10%**
- **Life Safety Rough In - 10%**
- **Sprinkler Rough In – 99%**
- **Hydronic Lines – 40%**
- **Insulating Duct Work – 60%**
- **AL Windows - 30%**




2-Week Look Ahead

- Kitchen Roof Drain
- Electrical in Concrete Block Walls
- Concrete Block
- Plumbing in Concrete Blocks
- Roof Drains
- Plumbing Rough-In
- Roofing
- Life Safety Rough In
- Frames
- AL Frames & Windows
- Doors and Hardware - Phase 2
- Block Break Out Areas
- Hydronic Lines
- Tile bathrooms

Rough In Bathroom



Framing to the Deck



Concrete Break Out Area



AL Windows



Laundry Room Walls



Bathroom B128

