

Battle Lake Weekly Update 11/7/25

Ongoing/Completed

- **Monolithic Ceiling – 100%**
- **Aluminum Door Frames - 85%**
- **Installing dust Collector - 50%**
- **Dust Control in Non-Construction Areas**
- **Punch List – 75%**
- **Wiring RTUs to Back Up Generator - 35%**
- **Demo Area E - 95%**
- **Painting South Addition Walls – 100%**
- **Controls Boiler Room – 100%**
- **Tile Bathrooms Floors and Walls – 100%**
- **Doors and Hardware – 95%**
- **Bar Joist at North Addition - 70%**
- **Brick at South Addition – 100%**
- **Start Concrete Block for Interior Walls - 95%**
- **Concrete Block at North Addition – 75%**
- **Hanging the First AHU in Gym - 100%**
- **Kitchen Cabinets Started -Concession Area 100%**



2-Week Look Ahead

- **Roof Pans**
- **Start Floor Prep in Commons Area**
- **Gym AHUs**
- **Reroute Science Roof Drain**
- **Kitchen Roof Drain**
- **Drop Ceiling South Addition**
- **Electrical Work in Boiler Room**
- **Electrical in Concrete Block Walls**
- **Concrete Block - North Side**
- **Plumbing in Concrete Blocks**
- **Roof Drains**
- **Swinging Doors**
- **Bathroom Finishes**
- **HVAC Finishes**
- **Electrical Finishes**
- **Plumbing Rough-In at North Addition**
- **Painting South Addition Commons**
- **Replacement Fans for Boilers**
- **Bar Joists North Addition**
- **Roofing North Addition**
- **Finishes South Addition**

Flooring	Flooring	Flooring
		
Flooring	Flooring	Flooring
		
Commons	Commons	Commons
		

Commons



Commons



Concessions



Concessions



Concessions



Commons



Flooring



Reception area



Tar Patch

