



Battle Lake Weekly Update 7/3/26

- **Installing Dust Collector – 99%**
- **Punch List – 99%**
- **Grading Courtyard – 99%**
- **Duct Work Kitchen – 80%**
- **Ceiling Tile – 99%**
- **North Addition Ceiling Punch List – 99%**
- **Demo Phase 2 – 90%**
- **Duct Work Area E – 80%**
- **Plumbing Area A – 95%**
- **Doors And Hardware Phase 2 – 25%**
- **Civil Work – 75%**
- **Duct Work Area A – 75%**
- **Framing And Sheetrock – 50%**
- **Concrete Patching – 90%**
- **Floors In Locker Rooms – 40%**
- **Taping – 10%**
- **HVAC Area B – 50%**
- **Plumbing Inspection Area A – 100%**
- **Electrical Work Area A – 60%**



2-Week Look Ahead

- **AL Frames & Windows - Phase 2**
- **Doors and Hardware - Phase 2**
- **Electrical Finishes**
- **Finishes**
- **Punch List**
- **HVAC B98**
- **Plumbing Finishes**
- **Ceiling Tile installation**
- **Floors RES 1, 2, 3**
- **North Addition Punch List**

Civil Curbs and Gutters	Dust Collection A83	Locker Room Floors - Redo
		
Roof #1 Complete	Insulation Chemistry Room	Demo Cafeteria CMUs For Windows
		

Kevin Nack – On-Site Supervisor
Gene Salmi – Project Manager