

Battle Lake Weekly Update 1/9/26

Ongoing/Completion

- **Installing Dust Collector - 50%**
- **Punch List – 95%**
- **Parapet Cap 2025 Roofing area – 75%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 99%**
- **Brick at North Addition - 99%**
- **Start Concrete Block for Interior Walls – 30%**
- **Concrete Block at North Addition – 100%**
- **Drain from Science Wing Roof – 100%**
- **Structural Steel North Addition – 100%**
- **Roof Drain to Catch Basin 100%**
- **Parapet Framing – North Addition 99%**
- **Roofing - North Addition - 75%**
- **Pour Concrete Floors - North Addition – 60%**
- **Underground Inspections - North Addition - 85%**
- **Duct Work - North Addition - 15%**
- **Duct Work Kitchen - 25%**



2-Week Look Ahead

- **Roof Pans**
- **Kitchen Roof Drain**
- **Electrical in Concrete Block Walls**
- **Concrete Block**
- **Plumbing in Concrete Blocks**
- **Roof Drains**
- **Plumbing Rough-In**
- **Roofing**
- **Roof Parapets**
- **Relocation of Fire Hydrant**

North Addition Duct	Concrete Block North Addition	Roof Repair
		
Roof A	North Addition	North Addition Floor
		