

BREAKOUT #1

WEEKLY PROGRESS REPORT: OCTOBER 02, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Pour Grade Beams - Area D



Pour Parking Lot #1 - (2 of 4)



Start Forming Access Road #1

This Week's Activities:

- Continue Prepping Mud Slab Areas A & B
- Continue Forming & Rebar Parking Lot #1
- Continue Pouring Grade Beams Area D
- Start Forming & Rebar Grade Beams Area E
- Start Forming & Rebar Grade Beams Area F
- Start Forming Access Road #1
- Complete Lime Stabilization Section 2

Upcoming Activities:

- Start Underground Electrical Rough Area H
- Complete Underground Electrical Section 2
- Complete Access Road #1
- Pour Mud Slab Areas A & B
- Complete Grade Beams Area D
- Start Fine Grade Mud Slab Area D
- Pour Grade Beams Area E



BREAKOUT #2

WEEKLY PROGRESS REPORT: OCTOBER 02, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Underground Utilities - Section 3



Place Grade Beams & Pier Caps - Area K



Pier Extensions Areas - P & Q

This Week's Activities:

- Complete Storm Line Area N
- Complete Underground Electrical Area N
- Continue Drilled Piers Areas T, S, & R
- Start Grade Beams & Pier Caps Area M
- Pour Grade Beams & Pier Caps Area K
- Continue Rebar Cages Areas U & V
- Continue Underground Utilities Section 3
- Complete Underground Utilities Section 4

Upcoming Activities:

- Complete Drilled Piers Areas T, S, & R
- Start Drilled Piers Area U
- Complete Grade Beams & Pier Caps Areas K & L
- Complete CIP Wall #2
- Start Fire Lane Lime Stabilization Section 4
- Pour Grade Beams & Pier Caps Area M
- Start Prepping Mud Slab Area K
- Complete Rebar Cages Areas U & V

