

BREAKOUT #1

WEEKLY PROGRESS REPORT: OCTOBER 09, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Pour Mud Slab - Areas A & B



Form and Reinforce Section 2 Fire Lane Paving



Form and Reinforce Area E Grade Beams

This Week's Activities:

- Completed Mud Slab for Areas A & B
- Continued Pouring Parking Lot #1
- Completed Pouring Grade Beams Area D
- Continued Forming & Rebar Grade Beams Area E
- Started Underground Electrical Area J
- Completed Underground Storm Area J
- Started Form/Reinforce Section 2 Fire Lane Paving

Upcoming Activities:

- Complete Underground Electrical Rough Area H
- Complete Section 2 Fire Lane Paving
- Start Fine Grading Crawlspace Area D
- Start Forming Grade Beams Area H
- Continue Grade Beams Area E
- Start Shoring for Elevated Slab Areas A&B
- Complete Parking Lot #1



BREAKOUT #2

WEEKLY PROGRESS REPORT: OCTOBER 09, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Access Road 1 Pavement



Place Grade Beams - Area L



Grade Beam Reinforcing Area - N

This Week's Activities:

- Start Underground Electrical Area Q
- Complete Underground Electrical Area P
- Complete Drilled Piers Areas T, S, & R
- Continue Grade Beams & Pier Caps Area M
- Start Grade Beams & Pier Caps Area N
- Complete CIP Wall #2
- Complete Underground Utilities Section 3
- Continue Drilled Piers Area U

Upcoming Activities:

- Complete Drilled Piers Area U
- Start Drilled Piers Area V
- Complete Grade Beams Area L
- Complete Grade Beams & Pier Caps Area M
- Complete Fire Lane Lime Stabilization Section 4
- Continue Grade Beams & Pier Caps Area N
- Start Mud Slab Area K
- Start Fire Lane Lime Stabilization Section 3

