

BREAKOUT #1

WEEKLY PROGRESS REPORT: AUGUST 28, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Area K - Electrical Underground



Areas A/B Rebar - Grade Beams & Pier Caps



Pond A - Storm Line

This Week's Activities:

- Continue Areas E & F Drilled Piers
- Start Underground Electrical Area D
- Continue Storm Section 2
- Continue Areas A & B Grade Beams & Pier Caps
- Start Lime Stabilization for Fire Lane Section 1
- Complete Electrical Underground Section 1
- Rough Grading Fire Lane Section 2

Upcoming Activities:

- Complete Piers in Area E Breakout 1
- Layout Piers for Areas G & H
- Start Wastewater Area 2
- Complete Underground Electrical Rough Area D
- Pour Grade Beams and Pier Caps for Areas A & B
- Start Grade Beams & Pier Caps Area D
- Start Water Line Section 2

BREAKOUT #2

WEEKLY PROGRESS REPORT: AUGUST 28, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Area L - Piers



Area K - Electrical Underground



Limestone Block - MPAC

This Week's Activities:

- Start Underground Electrical Area K
- Continue Drilled Piers Area M
- Complete Limestone Retaining Wall at MPAC
- Complete Piers Area L
- Complete Layout Piers Area M
- Started Rebar Cages Area W
- Completed Underground Electrical Area W
- Continue CIP Wall #3 & #4

Upcoming Activities:

- Complete Piers Area M
- Layout Piers for Area N
- Start Storm Line Section 3
- Complete Placement of Limestone Block
- Start Forming Exterior Grade Beams Area K
- Complete Underground Electrical Rough Area K
- Start Area M Underground Electrical Rough-In
- Complete CIP Walls #4 & #5