

BREAKOUT #1

WEEKLY PROGRESS REPORT: SEPTEMBER 25, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Forming Grade Beams & Pier Caps - Area E



Continue Lime Stabilization & Fine Grade - Section 2



Forming & Rebar - Parking Lot 1

This Week's Activities:

- Complete Drilled Piers Areas H & J
- Continue Forming & Rebar Parking Lot 1
- Continue Form & Rebar Grade Beams Area D
- Place Grade Beams Area D
- Complete Underground Electrical Area G
- Complete Storm Area E
- Start Prepping Mud Slab Areas A & B

Upcoming Activities:

- Complete Lime Stabilization & Fine Grade Section 2
- Start Underground Electrical Rough Area H
- Complete Underground Electrical Section 2
- Start Forming & Rebar Access Road #1
- Complete Termite Control Areas A & B
- Start Vapor Barrier Areas A & B Crawlspace
- Complete Grade Beams Area D



BREAKOUT #2

WEEKLY PROGRESS REPORT: SEPTEMBER 25, 2026

SUBSTANTIAL COMPLETION DATE: JULY 01, 2029



Overview



Pour CIP Wall #2



Place Grade Beams & Pier Caps - Area K



Install PEC Permanent Power Poles

This Week's Activities:

- Start Storm Line Area N
- Complete Drilled Piers Areas P, Q, & W
- Complete Backfill CIP Wall #4
- Continue Drilled Piers Areas T, S, & R
- Place Grade Beams & Pier Caps Area K
- Start Rebar Cages Areas U & V
- Start Underground Utilities Section 3
- Continue Underground Utilities Section 4

Upcoming Activities:

- Complete Drilled Piers Areas T, S, & R
- Start Drilled Piers Area U
- Complete Storm Line Area N
- Complete Grade Beams & Pier Caps Area K
- Complete CIP Wall #2
- Start Fire Lane Lime Stabilization Section 4
- Place Grade Beams & Pier Caps Area L
- Start Prepping Mud Slab Area K

