



Battle Lake Weekly Update 3/20/26


- **Installing Dust Collector - 50%**
- **Punch List – 99%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 99%**
- **Roofing - North Addition – 95%**
- **Duct Work - North Addition – 99%**
- **Duct Work Kitchen – 35%**
- **Life Safety Rough In – 75%**
- **Hydronic Lines – 99%**
- **Insulating Duct Work – 85%**
- **AL Windows – 50%**
- **Tile - 50%**
- **Sheetrock – 95%**
- **Hydronic Lines - 99%**
- **Electric Rough In - 85%**
- **Painting - 5%**
- **Taping - 85%**
- **HVAC Finishes - 2%**
- **Plumbing Finishes - 2%**



2-Week Look Ahead

- **Plumbing Rough-In**
- **Life Safety Rough In**
- **AL Frames & Windows**
- **Doors and Hardware - Phase 2**
- **Hydronic Lines**
- **Tile bathrooms**
- **Plumbing Hydronic Lines**
- **Electrical Rough In**
- **Insulation**
- **Finishes**

B177 Fin Tube Heat




B43 Floor Tile



B125 Pulling Wire



B122 1st Coat Paint



B177 HVAC Finishes



B113 Painting

