

Battle Lake Weekly Update 5/22/26

- **Installing Dust Collector - 50%**
- **Punch List – 99%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 95%**
- **Roofing - North Addition – 95%**
- **Duct Work Kitchen – 35%**
- **AL Doors – 99%**
- **Painting – 99%**
- **Bathroom Partitions Phase 2 - 90%**
- **Ceiling Tile - 99%**
- **Res 1 Flooring - 5%**
- **Duct Work - Wrestling Room – 100%**
- **Casework - Shop Classrooms - 50%**
- **New Lighting Wrestling Room - 100%**
- **North Addition Ceiling Punch List - 75%**



2-Week Look Ahead

- **AL Frames & Windows**
- **Doors and Hardware - Phase 2**
- **Electrical Finishes**
- **Finishes**
- **Punch List**
- **HVAC B98**
- **Plumbing Finishes**
- **Ceiling Tile installation**
- **Floors RES 1,2,3**
- **North Addition Punch List**

Storage Room B123




Band Room B122




Commons Entrance



Daily Cleaning



New Light layout B177



Handrail B106A

