

Battle Lake Weekly Update 2/27/26


- **Installing Dust Collector - 50%**
- **Punch List – 99%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 99%**
- **Brick at North Addition - 99%**
- **Start Concrete Block for Interior Walls –99%**
- **Roofing - North Addition – 95%**
- **Duct Work - North Addition – 80%**
- **Duct Work Kitchen – 35%**
- **Roof Drains Hooked Up – 100%**
- **Electrical in Concrete Block Walls – 99%**
- **Plumbing Rough In – 95%**
- **Framing – 15%**
- **Life Safety Rough In - 40%**
- **Sprinkler Rough In – 99%**
- **Hydronic Lines – 55%**
- **Insulating Duct Work – 60%**
- **AL Windows - 30%**
- **Brick in Break-out Area - 99%**



2-Week Look Ahead

- **Plumbing Rough-In**
- **Roofing**
- **Life Safety Rough In**
- **AL Frames & Windows**
- **Doors and Hardware - Phase 2**
- **Brick Break Out Areas**
- **Hydronic Lines**
- **Tile bathrooms**
- **Plumbing RI**
- **Electrical RI**
- **Insulation**


Fire Alarm Rough-in B107




Ceiling Framing B44



Duct Work B177



Tile Bathroom B44



Plumbing Wall B126



Brick B106A

