



Battle Lake Weekly Update 4/24/26

- **Installing Dust Collector - 50%**
- **Punch List – 99%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 5%**
- **Roofing - North Addition – 95%**
- **Duct Work - North Addition – 99%**
- **Duct Work Kitchen – 35%**
- **AL Windows – 90%**
- **Tile – 100%**
- **Painting – 95%**
- **HVAC Finishes – 95%**
- **Plumbing Finishes – 85%**
- **Bathroom Partitions – 75%**
- **Bathroom Partitions Phase 2 - 90%**
- **Ceiling Grid – 98%**
- **Sound Panels - 90%**



2-Week Look Ahead

- **AL Frames & Windows**
- **Doors and Hardware - Phase 2**
- **Electrical Finishes**
- **Finishes**
- **Punch List**
- **HVAC B98**
- **Plumbing Finishes**
- **Ceiling Tile installation**
- **Floors**

Sound Panels



Bathroom Partitions



RTU B



Metal Panels



Punch List Painting



Fire Hydrant Moved

