



FROM THE SUPERINTENDENT

Dear Brunswick CSD Parents and Guardians,

The Brunswick Central School District is pleased to share the latest progress on our Capital Improvement Project. During December, our contractors took full advantage of the winter break to make significant strides across all district facilities.

High School Highlights

Activity was high at the Secondary School this month, particularly within the new Secure Addition and common areas:

- * Secure Addition: Contractors successfully installed windows and spray foam insulation. Interior progress included hanging, finishing, and painting sheetrock. Furniture is arriving and we are looking forward to fully using the new secure entrance and office space.
- * Main Entrance & Lobby: Beautiful new ceramic tile work was completed in the lobby and vestibule, and framing has begun for the new metal rainscreen panels at the entrance.
- * Auditorium & Gym: Abatement work in the auditorium is complete, allowing the electrical team to install new fire alarm devices. Additionally, we have updated the lighting in both the Multi-Purpose Gym and the Library.
- * Mechanical Upgrades: Four cabinet unit heaters were replaced over the break, and new HVAC equipment was installed in the Secure Addition.

Elementary School Progress

Modernization and safety upgrades continue at the Elementary School:

- * Power & Safety: A major milestone was reached as the new generator was brought online, followed by successful start-up and load bank testing. New electrical panels were also installed in the electrical closets.
- * Roofing: Work on the roof is moving forward, with edge metal completed and progress continuing on the mechanical penthouses, including insulation and wall panel installation.
- * The Elementary school is currently getting the wiring needed for the new fire alarm system. Data cables are being added for the messaging system which will upgrade security systems.
- * Athletic Fields: While the site contractor has shut down for the winter to finalize the irrigation system design, field drains have been installed and fresh topsoil has been brought in for the fields.

Bus Garage

- * Facility Improvements: A new furnace has been installed at the garage, with startup pending the completion of ductwork. Siding materials have also been delivered to the site for upcoming exterior work.

There is more work to come on this major project and we are excited about the positive changes to our District facilities.

Sincerely,
Angelina Maloney
Superintendent
Brunswick CSD