



Madison Public Schools
Central Ave School & Kings Road School Additions & Renovations
Project Manager's Weekly Report
March 6, 2026

A. Activities performed for the period of March 2 – March 6, 2026

• **Central Ave School:**

- Continued submittal and RFI review process.
- Continued township and third-party inspections.
- Maintain soil management and erosion control protection.
- Continued review of scheduling and planning.
- Electrical activities recommenced.
- Plumbing activities recommenced.
- Continued installation of CMU walls.
- Grout placement for CMU walls resumed with progression.
- Installation and completion of blocking for HVAC curbs.
- Commenced RTU placement on the roof.
- Temporary fence in parking has been erected.
- Excavation for transformer was laid out.
- Crane for HVAC equipment was placed and completed.
- Held project meeting.

• **Kings Road School:**

- Continued submittal and RFI review process.
- Continued township and third-party inspections.
- Maintain soil management and erosion control protection.
- Continued review and layout.
- Continued electrical work for conduit and boxes.
- Continued CMU and lintel installation at West wall
- Grout placement for CMU has reconvened.
- Continue slab on grade preparation activities.
- Concrete placement for slab on grade was completed.
- Crane for HVAC equipment was placed and completed.
- Installation of blocking for HVAC curbs was installed.
- Commenced RTU placement on the roof.
- Continued preparation, layout and installation of parapet walls.
- Held project meeting.

[Epic Management, Inc.](#)



B. Projected Activities for period of March 9 – March 13, 2026

• **Central Ave School:**

- Continue submittal and RFI process.
- Continue township and third-party inspections.
- Continue mobilization of trades.
- Maintain soil management and soil erosion control measures.
- Regrade and refresh site building pad exterior.
- Recommence electrical activities.
- Recommence plumbing activities.
- Resume installation of CMU walls.
- Grout placement for CMU walls will resume with progression.
- Excavation for transformer and vault to commence.

• **Kings Road School:**

- Continue submittal and RFI process.
- Continue Madison Township and third-party inspections.
- Continue mobilization of trades.
- Continue delivery of materials.
- Continue soil management and soil erosion control measures.
- Recommence demolition of adjacent 2 ft. walls at existing building.
- Continue transition work at slabs.
- Continue grout placement for CMU walls.
- The exterior brick installation will commence.
- Continue conduit and electrical work at CMU walls.
- Commence installation of parapet walls.
- Work with in existing multi-purpose room will commence.

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



HVAC Curb Installation at CAS



Transformer Excavation Layout at CAS



Temp Fence and Equipment at CAS



RTU pick with Crane at CAS



Brick Mock-up wall at KRS



Curb placement with Crane at KRS



Pump Truck Placement at KRS



Concrete Slab Placement at KRS