



Madison Public Schools
Central Ave School & Kings Road School Additions & Renovations
Project Manager's Weekly Report
August 21, 2026

A. Activities performed for the period of August 17 – August 21, 2026

- **Central Ave School:**

- Continued submittal and RFI review process.
- Continued township inspections.
- Continued review of scheduling and planning.
- Electrical activities are continuing to progress.
- Fire alarm wiring has continued.
- Continued caulking.
- Painting in GYM continued.
- Projector installation is ongoing.
- Gym lighting Demonstration was completed.
- Roller shade installation has commenced.
- Held project meeting.

- **Kings Road School:**

- Continued submittal and RFI review process.
- Continued township inspections.
- Continued review of scheduling and planning.
- Building inspections held.
- Installation of LVT logo and striping has commenced.
- Exterior camera installation was finalized.
- Roller shade installation has commenced.
- Held project meeting.

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



B. Projected Activities for period of August 24 – August 28, 2026

• **Central Ave School:**

- Continue submittal and RFI process.
- Continue township inspections.
- Continue mobilization of trades.
- Electrical activities will continue with progress.
- Security device installation activities will continue.
- Interior painting will continue.
- Projector installation will be finalized.
- Gym flooring installation will commence.
- Punchlist work in the classrooms and baths will commence.
- RTU commissioning will commence.
- Continue closeout review.

• **Kings Road School:**

- Continue submittal and RFI process.
- Continue Madison Township inspections.
- Continue mobilization of trades.
- Work within existing multi-purpose room will continue.
- Logo and stripping on gym floor will continue.
- Installation of wall pads will commence.
- Roller shade installation will continue.
- Punchlist work will commence.
- Continue closeout review.



Roller Shades Installation at CAS



Storage Room Painting at CAS



Data/ CAT 6 Lines at CAS



Classroom Move In at CAS



Madison Logo Installation at KRS



LVT Flooring Installation at KRS



Attic Stock Preparation at KRS



Roller Shade Installation at KRS