



Madison Public Schools
Central Ave School & Kings Road School Additions & Renovations
Project Manager's Weekly Report
January 9, 2026

A. Activities performed for the period of December 29 – January 9, 2026

• **Central Ave School:**

- Continued mobilization of trades and associated material deliveries.
- Continued submittal and RFI review process.
- Continued township and third-party inspections.
- Continued soil management.
- Continued survey and layout.
- Continued underground plumbing.
- Continued rebar installation activities.
- Continue slab on grade preparation activities.
- Commence concrete placement for slab.
- Continue underground and CMU wall electrical activities.
- Continued CMU installation activities.
- Installation and setup of CMU scaffolding erection.
- Held project meeting.

• **Kings Road School:**

- Continued submittal and RFI review process.
- Continued township and third-party inspections.
- Continued soil management and soil erosion protection.
- Continued delivery of site materials and equipment.
- Continued survey and layout.
- Commenced preparation and mobilization for CMU.
- Commenced CMU installation.
- Commenced electrical installation of conduit and boxes at CMU walls.
- Held project meeting.

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



B. Projected Activities for period of January 12 – January 16, 2026

• **Central Ave School:**

- Continue submittal and RFI process.
- Continue township and third-party inspections.
- Continue mobilization of trades.
- Continue soil management and soil erosion control measures.
- Refresh track pad and cleanup activities.
- Continue electrical activities.
- Continue plumbing activities.
- Commence roof drain installation.
- Continue CMU mobilization and deliveries.
- Continue installation of CMU walls.
- Continue grout placement for CMU walls.
- Commence installation of blocking for HVAC curbs and parapet walls.
- Hold transformer/parking lot meeting.

• **Kings Road School:**

- Continue submittal and RFI process.
- Continue township and third-party inspections.
- Continue mobilization of trades.
- Continue soil management and soil erosion control measures.
- Continue site pad preparation.
- Continue demolition and preparation of adjoining wall.
- Continue adjoining roofing preparation.
- Continue slab on grade preparation activities.
- Continue CMU installation.
- Commence grout placement for CMU walls.
- Commence installation of blocking for HVAC curbs and parapet walls.
- Commence placement of loose lintels.
- Hold multi-purpose room meeting.



Scaffolding for CMU at CAS



Concrete pump truck at CAS



Slab on grade at CAS



CMU installation at CAS



CMU deliveries at KRS



Scaffolding and CMU preparation at KRS



CMU preparation and protection at KRS



CMU installation at KRS