



Madison Public Schools
Central Ave School & Kings Road School Additions & Renovations
Project Manager's Weekly Report
December 20, 2025

A. Activities performed for the period of December 15 – December 20, 2025

- **Central Ave School:**

- Continued mobilization of trades and associated material deliveries.
- Continued submittal and RFI review process.
- Continued township and third-party inspections.
- Continued soil management and deportation.
- Continued exterior perimeter backfilling.
- Commence interior backfilling activities.
- Continued survey and layout.
- Continued underground plumbing and stone backfill activities.
- Continued storm pipe installation at existing building and perimeter of addition.
- Continue roof leader installation.
- Recommence rebar installation activities.
- Continue slab on grade preparation activities.
- Continue underground electrical activities.
- Commenced CMU installation activities.

- **Kings Road School:**

- Continued submittal and RFI review process.
- Continued township and third-party inspections.
- Continued soil management and soil erosion protection.
- Continued delivery of site materials and equipment.
- Continued survey and layout.
- Continued demobilization of concrete forms and associated materials.
- Continued exterior concrete wall touchup and grinding activities.
- Recommended demolition of exterior walls.
- Continued installation of leveling plates.
- Continued installation of rigid insulation at form walls.
- Continued backfill at the exterior of the building pad.
- Commenced steel erection installation activities.

Epic Management, Inc.

136 Eleventh Street • Piscataway, NJ 08854
732-752-6100 • Fax 732-752-9106



B. Projected Activities for period of December 22 – December 26, 2025

• **Central Ave School:**

- Continue submittal and RFI process.
- Continue township and third-party inspections.
- Continue mobilization of trades.
- Continue soil management and soil erosion control measures.
- Continue grading in all site areas.
- Continue reconnection of existing to new storm lines.
- Continue underground electrical activities.
- Continue underground plumbing activities.
- Commence roof drain installation.
- Continue backfilling and grading at the exterior of foundation walls.
- Continue slab on grade preparation activities.
- Continue CMU mobilization and deliveries.
- Continue installation of CMU walls.

• **Kings Road School:**

- Continue submittal and RFI process.
- Continue township and third-party inspections.
- Continue mobilization of trades.
- Continue soil management and soil erosion control measures.
- Continue site pad preparation.
- Continue grading at exterior of addition.
- Continue demolition and preparation of adjoining wall.
- Commence adjoining roofing preparation.
- Commence steel decking installation.
- Continue steel erection activities.
- Commence slab on grade preparation activities.



Rigid insulation installation at CAS



Electrical stub ups at CAS



Rebar/ wire mesh at CAS



Vapor barrier installation at CAS



Exterior wall demolition at KRS



Crane placement at KRS



Steel/truss deliveries at KRS



Steel erection at KRS