

PROJECT UPDATE

Issue No. 13
November 2025

Coupland Jr High & High School



Coupland ISD Beam Signing (10.20.2025)



Aerial View (11.12.2025)



Exterior View - Area A, B, & C (11.12.2025)



Interior Metal Stud Framing - Area B (10.31.2025)

Progress to Date

Building

- The district held a ceremonial beam-signing event for Coupland ISD.
- Began DensDeck installation at tile locations in Area C.
- Continued framing for entry soffit.
- Continued EIFS air barrier installation in Area B.
- Continued exterior waterproofing in Areas A & G.
- Continued Interior Metal Stud installation in all areas.

Looking Ahead

Site

- Continued sewer line for lift station installation.
- Begin water line installation.

Building

- Complete electrical rough-in in all areas.
- Complete roof drain piping installation and testing.
- Complete exterior waterproofing and EIF's installation
- Begin drywall installation at all locations.

2023 BOND PROJECT

-  Schedule for Current GMP
-  Progress of Current Phase
-  GMP Money Authorized to Date

Date of Substantial
Completion:
June 2026

100%

GMP
\$20,922,742

06/26
05/26
04/26
03/06
02/26
01/26
12/25
11/25
10/25
09/25
08/25
07/25
06/25
05/25
04/25
03/25
02/25
01/25
12/24
11/24
10/24
09/24



COUPLAND ISD
COUPLAND JR HIGH & HIGH SCHOOL

