

PROJECT UPDATE

Issue No. 18

April 2026

Coupland Jr High & High School




Exterior Finishes - Metal Panel (04.09.2026)



Interior Storefront Framing - Area A (04.02.2026)



Plumbing Void System - Area F (04.09.2026)



Interior Walls - Area A (04.02.2026)

Progress to Date

Site

- Permanent power scheduled to be installed by the end of this week.
- Continued french drain installation.

Building

- Areas A, B, C, D, & G:
 - Began installation for interior storefront.
 - Continued exterior metal panel installation.
 - Continued taping and floating of gypsum wall board installation.
 - Continued installation of data, fire alarm and security lines.
- Area F:
 - Continued material testing for foundation.
 - Continued underslab plumbing void system installation.
 - Completed underslab electrical installation.

Looking Ahead

Site

- Begin pouring site concrete drives.

Building

- Areas A, B, C, D, & G:
 - Begin applying texture and paint finishes to interior gypsum walls.
- Area F:
 - Begin applying termite spray.
 - Begin carton form installation and laying down rebar for concrete.

2023 BOND PROJECT



COUPLAND ISD
COUPLAND JR HIGH & HIGH SCHOOL

