

PROJECT UPDATE

Issue No. 10
August 2025

Coupland Middle School



Steel - Area A & G (08.06.2025)



Area D - Gymnasium (8.06.2025)



Exterior Metal Study Framing - Area C (08.07.2025)



Areas A, B, G - Joists (08.07.2025)

Progress to Date

Site

- Completed grease trap installation.

Building

- Continued steel erection in areas A & G.
- Continued steel detailing in all areas.
- Began exterior metal stud installation in Area C.

Looking Ahead

Site

- Begin water line installation.
- Continue sewer installation.

Building

- Complete steel erection in all areas.
- Continue steel detailing in all areas.
- Continue exterior metal stud framing.
- Begin metal roof deck installation.

2023 BOND PROJECT

- Schedule for Current GMP
- Progress of Current Phase
- GMP Money Authorized to Date

Date of Substantial Completion:	100%	GMP
June 2026		\$20,922,742
06/26		
05/26		
04/26		
03/26		
02/26		
01/26		
12/25		
11/25		
10/25		
09/25		
08/25		
07/25		
06/25	42%	\$8,747,604
05/25		
04/25		
03/25		
02/25		
01/25		
12/24		
11/24		
10/24		
09/24		



COUPLAND ISD
COUPLAND MIDDLE SCHOOL

