



Spring Hill Elementary HVAC Upgrades

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
June 22-26

THIS WEEK - 6/22-26

- Transformer Swap Over
- Pad Set
- Finished Setting Curbs on Roof
- Continuing OH Electrical Rough-In (all areas)

NEXT WEEK - 6/29-7/3

- Finish OH Duct Rough-In (area A)
- Drywall & Finish Bulkheads
- Start Ceiling Grid

WEATHER DAYS THIS WEEK



Transformer Pad Set



Administrative Office Duct





Spring Hill Middle School HVAC Upgrades

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
June 22-26

THIS WEEK - 6/22-26

- Curbs Set on Roof
- Start OH Duct Rough-In (area B)
- Completed OH Duct Rough-IN (area C)
- Continue OH Electrical Rough-In (all areas)


NEXT WEEK - 6/29-7/3

- Install Fire Dampers
- Drywall & Finish Bulkheads

WEATHER DAYS THIS WEEK



Duct Install Area A



Duct Install in Classroom



Junction Box Area D






Early Childhood Center HVAC Upgrades

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
June 22-26

THIS WEEK -



NEXT WEEK -

- Unit swap over June 29- July 2nd

WEATHER DAYS THIS WEEK



No images to show at this time

