



Spring Hill High School CTE & Commons Additions

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
10/19-10/23/26

THIS WEEK - 10/19-10/23/26

- Electrical Underground 10/19-10/22
- Slab Prep Area A 10/20-10/22
- Slab Pour Area A 10/23

NEXT WEEK - 10/26-10/30/26

- Slab Prep and Pour Area B 10/26-10/30

WEATHER DAYS THIS WEEK




Underground Electrical Continues



Floor Boxes Installed



Slab Prep



Slab Prep Continued