

PINE TREE ISD

JUNIOR HIGH ADDITION AND RENOVATIONS

CONSTRUCTION UPDATE

- GYM BLEACHER INSTALLATIONS ARE COMPLETE.
- TRANSLUCENT PANEL INSTALLATIONS ARE COMPLETE.
- BANDHALL WORK IS SUBSTANTIALLY COMPLETE.
- NEW CTE CLASSROOM AREA WORK IS SUBSTANTIALLY COMPLETE.
- ATHLETIC AREA RENOVATION IS SUBSTANTIALLY COMPLETE.
- JUNIOR HIGH ROOFING RETROFIT IS NEARING COMPLETION.



COST SUMMARY

JUNIOR HIGH ADDITION

Construction Contingency Balance:	\$111,866
Owner Contingency Balance:	\$100,000

JUNIOR HIGH RENOVATIONS

Construction Contingency Balance:	\$605,084
Owner Contingency Balance:	\$18,093

TOTALS

Total Budget:	\$13,699,402
Total Completed & Stored To Date:	\$10,740,670
Percentage Complete:	78%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY

PINE TREE ISD

NEW CTE FACILITY

CONSTRUCTION UPDATE

- UTILITY WORK IS COMPLETE.
- FOUNDATION AND DRIVE WORK ARE COMPLETE.
- STEEL STRUCTURE ERECTION IS COMPLETE.
- BLOCK INSTALLATION IS NEARING COMPLETION.
- DECKING INSTALLATION IS IN PROGRESS.
- MECHANICAL, ELECTRICAL, AND PLUMBING OVERHEAD INSTALLATIONS ARE IN PROGRESS.
- EXTERIOR WALL FRAMING IS IN PROGRESS.
- ROOFING INSTALLATION IS SCHEDULED TO BEGIN SOON.



COST SUMMARY

Construction Contingency Balance:	\$489,680
Owner Contingency Balance:	\$150,000
Total Budget:	\$12,663,106
Total Completed & Stored To Date:	\$3,872,472
Percentage Complete:	31%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY

PINE TREE ISD

PARKWAY ELEMENTARY RENOVATIONS

CONSTRUCTION UPDATE

- STAIRCASE INSTALLATION IS COMPLETE.
- FRAMING, JOIST, AND DECK INSTALLATIONS ARE COMPLETE.
- NEW DRIVE DIRT WORK IS COMPLETE.
- UTILITY WORK IS NEARING COMPLETION.
- MECHANICAL, ELECTRICAL, AND PLUMBING UNDERGROUND INSTALLATIONS ARE IN PROGRESS.
- STRUCTURAL STEEL ERECTION IS SCHEDULED TO BEGIN SOON.



COST SUMMARY

Construction Contingency Balance:	\$672,760
Owner Contingency Balance:	\$125,000
Total Budget:	\$11,132,172
Total Completed & Stored To Date:	\$2,279,631
Percentage Complete:	20%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY