



Spring Hill Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
04/06-04/10/26

THIS WEEK - 04/06-04/10/26

- Masonry 4/6 - 4/10
- Finish/Mud Drywall 4/6- 4/10

NEXT WEEK - 04/13-04/17/26

- Masonry 4/13-4/17
- Masonry Complete 4/17
- Electrical Overhead Rough in 4/13-4/16
- Paint and Prime First Coat 4/13-4/17

WEATHER DAYS THIS WEEK



Finishing/Mudding Drywall



Masonry



Drywall Finishing Continues





Prairie Creek Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF

04/06-04/10/26

THIS WEEK - 04/06-04/10/26

- Sloped Shingle Roofing 4/6-4/10
- Temp Windows and Doors 4/7- 4/8
- Soffit Blocking/Fascia Board
- Electrical Overhead rough in 4/6-4/10

NEXT WEEK - 04/13-04/17/26

- Flat roof Roofing 4/13-4/17
- Remaining Waterproofing 4/13-4/14
- Temp Windows and Doors 4/16-4/17
- Building Dried in 4/17

WEATHER DAYS THIS WEEK



Waterproofing/Air barrier



Soffit Fascia and Blocking



OH MEP Continues





Timber Sage Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF

04/06-04/10/26

THIS WEEK - 04/06-04/10/26

- Existing Wall Flashing Tie in 4/6-4/10
- Frame Soffit Around High Structure 4/8-4/10
- Interior Framing 4/6- 4/10
- Roof Insulation (Sloped Roof) 4/8-4/9
- Air Barrier & Waterproofing 4/10
- In wall Blocking 4/10
- Duct Rough In 4/6-4/10
- Sprinkler Rough In 4/6-4/10
- In wall Elec and Plumbing 4/10

NEXT WEEK - 04/13-04/17/26

- In wall Elec and Plumbing 4/13-4/17
- Air Barrier & Waterproofing 4/13
- Frame Soffit Around High Structure 4/13-4/14
- High Structure Soffit Blocking 4/14- 4/15
- Sloped shingle Roof 4/15-4/17

WEATHER DAYS THIS WEEK



Door Frames Set



Interior Framing



Sheathing Complete

