



Spring Hill Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
6/22-6/26/26

THIS WEEK - 6/22-6/26/26

Transformer Shut Down for HVAC work (no power to addition)

- All work will be run off generator
- Specialties 6/22-6/26
- Remaining Casework
- Remaining Low Volt Devices installed
- Patch Panel Work

NEXT WEEK - 6/29-7/3/26

- Flooring 6/29- 7/3 (cont)
- Pavement Markings 6/30

WEATHER DAYS THIS WEEK



Marker/Tack Board Install



Marker/Tack Board Install + Casework Protected



Remaining Low Voltage Device Install



Tracking Remaining Casework (PLAM Tops)



Prairie Creek Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF

6/22-6/26/26

THIS WEEK - 6/22-6/26/26

- Back Fill 6/22
- Landscaping 6/23-6/26
- Remaining Storefront 6/22
- Caulk Storefront 6/23
- Drop Ceiling Tile 6/22-6/23
- Final Paint 6/24-6/26
- PCE Office Reno Work 6/22-6/26

NEXT WEEK - 6/29-7/3/26

- Asphalt Patch Back 6/29-6/30
- Specialties 6/29-7/3
- Remaining Office Renovation Work

WEATHER DAYS THIS WEEK



PCE Office - New Door Opening/ Lintel for frame



Sidewalk Ramp Poured



Road Work for Asphalt Patch Back (lay base)



Laydown Yard Removed



Timber Sage Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF
6/22-6/26/26

THIS WEEK - 6/22-6/26/26

- Downspout Tie In 6/22-6/24
- Final Grading 6/25-6/26
- Glazing and Storefront 6/22
- Exterior Metal Flashing 6/22-6/26
- Bathroom Epoxy Flooring 6/22-6/23
- MEP Trim out 6/22-6/26
- Window Drywall Returns 6/24-6/25
- Caulk Windows 6/23

NEXT WEEK - 6/29-7/3/26

- Site Concrete 6/29-7/3
- Cast Stone Sill Install 7/3
- Remaining MEP Trim out 6/29-6/30
- Doors and Hardware 6/29-6/30
- Overhead Inspection 7/1
- Drop Ceiling Tile 7/2-7/3

WEATHER DAYS THIS WEEK



Glazing/ Glass installed



Sidewalk Preparation



Laydown Yard Removed



Utility Tie In