PLANNING ARCHITECTURE ENGINEERING CONSTRUCTION ENERGY

sitelogiQ

7900 West 78th Street, Suite 400
Edina, MN 55439
(888) 514-1971

Battle Lake Weekly Update 1/23/26

- **Installing Dust Collector - 50%**
- **Punch List – 98%**
- **Parapet Cap 2025 Roofing area – 100%**
- **Grading Courtyard – 99%**
- **Doors and Hardware – 99%**
- **Brick at North Addition - 99%**
- **Start Concrete Block for Interior Walls – 50%**
- **Parapet Framing – North Addition 99%**
- **Roofing - North Addition – 80%**
- **Pour Concrete Floors - North Addition – 90%**
- **Underground Inspections - North Addition – 90%**
- **Duct Work - North Addition – 20%**
- **Duct Work Kitchen – 35%**
- **Roof Drains Hooked Up - 50%**
- **Electrical in Concrete Block Walls - 50%**
- **Plumbing Rough In - 40%**

Kevin Nack – On-Site Supervisor
Gene Salmi – Project Manager

7900 West 78th Street, Suite 400
Edina, MN 55439
(888) 514-1971

2-Week Look Ahead

- **Kitchen Roof Drain**
- **Electrical in Concrete Block Walls**
- **Concrete Block**
- **Plumbing in Concrete Blocks**
- **Roof Drains**
- **Plumbing Rough-In**
- **Roofing**
- **Relocation of Fire Hydrant**
- **Life Safety Rough In**
- **Frames**
- **AL Frames & Windows**
- **Doors and Hardware Phase 2**

Kevin Nack – On-Site Supervisor
Gene Salmi – Project Manager

7900 West 78th Street, Suite 400
Edina, MN 55439
(888) 514-1971

Block Walls	Life Safety Rough In	Doors And Frames
		
Roof Drains	**AL Window Frames**	**Bathroom Rough In**
		

Kevin Nack – On-Site Supervisor
Gene Salmi – Project Manager