sitelogiQ

7900 West 78th Street, Suite 400
Edina, MN 55439
(888) 514-1971

Battle Lake Weekly Update 11/21/25

Ongoing/Completion

- Installing Dust Collector - 50%
- Dust Control in Non-Construction Areas
- Punch List – 85%
- Demo Area E – 100%
- Joist North addition - 100%
- Parapet Cap 2025 Roofing area - 50%
- Grading Courtyard - 90%
- Doors and Hardware – 95%
- Bar Joist at North Addition - 100%
- Brick at North Addition - 99%
- Start Concrete Block for Interior Walls - 95%
- Concrete Block at North Addition – 95%
- Drain from Science Wing Roof - 75%
- Structural Steel North Addition - 99%
- Decking North Addition Roof - 100%
- Parapet Framing – North Addition
- Roofing - North Addition
- RTU B - North Addition
- Pour Concrete Floors - North Addition - 25%

Kevin Nack – On-Site Supervisor
Gene Salmi – Project Manager

sitelogiQ

7900 West 78th Street, Suite 400
Edina, MN 55439
(888) 514-1971

2-Week Look Ahead

- **Roof Pans**
- **Gym AHUs**
- **Reroute Science Roof Drain**
- **Kitchen Roof Drain**
- **Electrical in Concrete Block Walls**
- **Concrete Block**
- **Plumbing in Concrete Blocks**
- **Roof Drains**
- **Swinging Doors**
- **Plumbing Rough-In**
- **Roofing**
- **Roof Parapets**
- **Relocation of Fire Hydrant**
- **Roof Drain to Catch Basin**