Jacobs|Titan Sales Surtax Project Update

March 10, 2026

Completed Sales Tax Projects:

Task Order #2 – School Security Projects

All Phase 1 efforts were completed in 2022. Project has been closed out.

Task Order #11 – 2021 Sales Tax Priority Roofing Projects

Work at all schools (Pryor Middle, Edge Elementary, Mary Esther Elementary and Crestview High) was completed by the end of the calendar year 2021.

Task Order #12 – Sales Surtax COP Eligible Projects

Classroom Additions

Silver Sands School – Project was completed in the Summer of 2023.

Elliott Point Elementary School – Project was completed in the Fall of 2023.

Crestview High School – Project was completed in the Fall of 2023.

Laurel Hill School – Project was completed in the Fall of 2023.

Multipurpose Buildings

Niceville High School – This project is complete.

Ft. Walton Beach High School – This project is complete.

Crestview High School – This project is complete.

Baker School – This project is complete.

Choctawhatchee High School – This project is complete.

Laurel Hill School – This project is complete.

Cafetoriums

Edwins Elementary School – This project is complete.

Wright Elementary School – This project is complete.

Ruckel Middle School – This project is complete.

Plew Elementary School – This project is complete.

Shalimar Elementary School – This project is complete.

Bob Sikes Elementary School – This project is complete.

Dining Room Expansion Projects

Crestview High School – Project is complete.

Baker School – Project is complete.

Pryor Middle School – Project is complete. New furniture was installed on Labor Day.

Old Cafeteria Renovation Projects

Edwins Elementary Cafeteria & Media Center Ramp Renovation Projects – Renovation work was completed at both the Old Cafeteria & Media Center Buildings in December 2025. The building has been turned over to the school for use.

Task Order #15 – Gymnasium Flooring Replacement Projects

The Gymnasium Flooring replacement projects were all completed in the Summer of 2022

Task Order #17 – Bluewater and Walker Elementary School Roofing Projects

Roofing work at both schools was completed in 2023.

Task Order #19 – Richbourg Building 12 Renovation Project

Work was completed in the Summer of 2024.

Task Order #20 – 2022-2023 Sales Tax Priority Roofing Projects

Roofing work at Longwood Elementary, Laurel Hill, Richbourg, Crestview High, Ft. Walton Beach High, Silver Sands, Ruckel Middle and Niceville High School was completed in 2024.

Task Order #21 – Longwood Elementary Classroom Renovations

The classroom renovation project was completed in the Summer of 2023.

Task Order #28 – Phase 2 District-wide Security Upgrades

Additional Security related work at Carver Hill and Destin Elementary School is complete.

Phase 2 of the Security upgrades at Niceville High and Baker Schools was completed over the Summer (2025).

Task Order #34 – Destin and Meigs Middle Schools Sales Tax Projects

Work at the Destin Middle School Cafeteria is complete.

All work in the Meigs Gymnasium and old Front Office is complete.

Work on the Meigs Ramp 1 Restroom Renovations is complete.

Reroofing of the Meigs Locker Room Building is complete.

Task Order #37 – Sales Tax HVAC Projects

Work at Crestview High School (Installation of new Chiller), Mary Esther Elementary new RTUs and Ft. Walton Beach High School (Cooling Towers) is complete.

Niceville High School – Reinsulation of chilled water piping in the 100/200/300 hallway classrooms was completed over the Summer (2025)

Task Order #38 – District-Wide Fine and Performing Arts Facility Improvements

Niceville High School – Work on the Band Room addition is complete.

Task Order #39 – District-Wide Parking and Paving Projects

Work is complete at Baker, Kenwood and Destin Middle Schools as of Summer 2024.

Work at Crestview High School (Phase 1) was completed in the Summer of 2025.

Meigs Middle School – Work was completed on the new parking lot adjacent to the Front Office in the Summer of 2025.

Crestview High School Parking Lot Phase 2 work is complete.

New parking lot at OTC is complete.

Task Order #42 – Pryor Middle School Asbestos Abatement & Flooring Replacement

Flooring replacement work was completed at Pryor Middle School over the Summer 2024.

Task Order #44 – 2025/2026 Priority Roofing Projects

Edwins Elementary School – Work was complete in the Fall of 2025.

Elliott Point Elementary School (Phase 1) – Work was complete over the Summer (2025).

Task Order #45 – Sales Tax Priority Restroom Renovation Projects

Restroom renovation work at Davidson Middle, Lewis K-8, Kenwood Elementary and Plew Elementary Schools was completed over the Summer (2025).

In Progress Sales Tax Projects:

Task Order #12 – Sales Surtax COP Eligible Projects

Old Cafeteria Renovation Projects

Ruckel Middle Cafeteria Renovation Project – Demolition work is complete and installation of new HVAC distribution systems has begun. Exterior closure framing is complete and interior framing is ongoing. Underslab plumbing rough-in work has begun.

Plew Elementary Cafeteria Renovation Project – Underslab plumbing rough-in is complete and slabs have been reinstalled. HVAC distribution systems have been installed. Wall framing is ongoing.

Wright Elementary Cafeteria Renovation/Roofing Project - A GMP for this project has been submitted for approval by the School Board.

Task Order #27 – Bruner Middle HVAC Project

A GMP for this project has been submitted for approval by the School Board. Work entails installation of a new chiller, pumps, controls, two (2) roof-top-units (RTUs) and associated VAVs.

Task Order #28 – Phase 2 District-wide Security Upgrades

Phase 2 of the Security upgrade at Crestview High School is scheduled for completion over the Summer (2026). A scope modification will be submitted this month for approval.

Task Order #34 – Destin and Meigs Middle Schools Sales Tax Projects

Design for Restroom Renovations in Ramps 2-5 has been received and is under review. A scope modification will be submitted for approval soon with work to begin this Spring.

Waterproofing of the exterior Gym walls will begin this month upon receipt of materials.

Task Order #37 – Sales Tax HVAC Projects

Phase 2 of the work required in the Niceville High School Media Center will occur over Spring Break.

Task Order #39 – District-Wide Parking and Paving Projects

Crestview High School – Phase 3 design is ongoing. A scope modification will be submitted for approval in the Spring with work to be completed over the Summer (2026)

Task Order #40 – Roof Replacement Projects at Meigs Middle School and Pryor Middle School

Design work is complete for the Pryor Middle School project.

Task Order #44 – 2025/2026 Priority Roofing Projects

Niceville High School Band Room – Roofing materials have been delivered and work will begin shortly.

Elliott Point Elementary (Phase 2) – Design work is complete and the work will be performed over the Summer. A scope modification will be submitted for approval in the Spring.

Task Order #45 – Sales Tax Priority Restroom Renovation Projects

The redesign work at OTC has been completed and work has begun. Demolition is complete and underslab sanitary and water rough-in is complete.

Task Order #46 – STEMM Cafeteria Upgrade Project

Design work is completed for this project that was approved by the Board in August 2025. A new furniture package has been approved and will be processed soon. Construction drawings have been received and are being reviewed. A GMP will be submitted in the March 2026 timeframe to allow the work to occur over the Summer.