Jacobs|Titan Sales Surtax Project Update

May 12, 2026

Completed Sales Tax Projects:

Task Order #2 – School Security Projects

All Phase 1 efforts were completed in 2022. Project has been closed out.

Task Order #11 – 2021 Sales Tax Priority Roofing Projects

Work at all schools (Pryor Middle, Edge Elementary, Mary Esther Elementary and Crestview High) was completed by the end of the calendar year 2021.

Task Order #12 – Sales Surtax COP Eligible Projects

Classroom Additions

Silver Sands School – Project was completed in the Summer of 2023.

Elliott Point Elementary School – Project was completed in the Fall of 2023.

Crestview High School – Project was completed in the Fall of 2023.

Laurel Hill School – Project was completed in the Fall of 2023.

Multipurpose Buildings

Niceville High School – This project is complete.

Ft. Walton Beach High School – This project is complete.

Crestview High School – This project is complete.

Baker School – This project is complete.

Choctawhatchee High School – This project is complete.

Laurel Hill School – This project is complete.

Cafetoriums

Edwins Elementary School – This project is complete.

Wright Elementary School – This project is complete.

Ruckel Middle School – This project is complete.

Plew Elementary School – This project is complete.

Shalimar Elementary School – This project is complete.

Bob Sikes Elementary School – This project is complete.

Dining Room Expansion Projects

Crestview High School – Project is complete.

Baker School – Project is complete.

Pryor Middle School – Project is complete. New furniture was installed on Labor Day.

Old Cafeteria Renovation Projects

Edwins Elementary Cafeteria & Media Center Ramp Renovation Projects – Renovation work was completed at both the Old Cafeteria & Media Center Buildings in December 2025. The building has been turned over to the school for use.

Task Order #15 – Gymnasium Flooring Replacement Projects

The Gymnasium Flooring replacement projects were all completed in the Summer of 2022

Task Order #17 – Bluewater and Walker Elementary School Roofing Projects

Roofing work at both schools was completed in 2023.

Task Order #19 – Richbourg Building 12 Renovation Project

Work was completed in the Summer of 2024.

Task Order #20 – 2022-2023 Sales Tax Priority Roofing Projects

Roofing work at Longwood Elementary, Laurel Hill, Richbourg, Crestview High, Ft. Walton Beach High, Silver Sands, Ruckel Middle and Niceville High School was completed in 2024.

Task Order #21 – Longwood Elementary Classroom Renovations

The classroom renovation project was completed in the Summer of 2023.

Task Order #28 – Phase 2 District-wide Security Upgrades

Additional Security related work at Carver Hill and Destin Elementary School is complete.

Phase 2 of the Security upgrades at Niceville High and Baker Schools was completed over the Summer (2025).

Task Order #34 – Destin and Meigs Middle Schools Sales Tax Projects

Work at the Destin Middle School Cafeteria is complete.

All work in the Meigs Gymnasium and old Front Office is complete.

Work on the Meigs Ramp 1 Restroom Renovations is complete.

Reroofing of the Meigs Locker Room Building is complete.

Waterproofing of the exterior Gym walls was completed in April.

Task Order #37 – Sales Tax HVAC Projects

Work at Crestview High School (Installation of new Chiller), Mary Esther Elementary new RTUs and Ft. Walton Beach High School (Cooling Towers) is complete.

Niceville High School – Reinsulation of chilled water piping in the 100/200/300 hallway classrooms was completed over the Summer (2025). Phase 2 of the work required in the Niceville High School Media Center was completed over Spring Break.

Task Order #38 – District-Wide Fine and Performing Arts Facility Improvements

Niceville High School – Work on the Band Room addition is complete.

Task Order #39 – District-Wide Parking and Paving Projects

Work is complete at Baker, Kenwood and Destin Middle Schools as of Summer 2024.

Work at Crestview High School (Phase 1) was completed in the Summer of 2025.

Meigs Middle School – Work was completed on the new parking lot adjacent to the Front Office in the Summer of 2025.

Crestview High School Parking Lot Phase 2 work is complete.

New parking lot at OTC is complete.

Task Order #42 – Pryor Middle School Asbestos Abatement & Flooring Replacement

Flooring replacement work was completed at Pryor Middle School over the Summer 2024.

Task Order #44 – 2025/2026 Priority Roofing Projects

Edwins Elementary School – Work was complete in the Fall of 2025.

Elliott Point Elementary School (Phase 1) – Work was completed over the Summer (2025).

Niceville High School Band Room – Work was completed over Spring Break.

Task Order #45 – Sales Tax Priority Restroom Renovation Projects

Restroom renovation work at Davidson Middle, Lewis K-8, Kenwood Elementary and Plew Elementary Schools was completed over the Summer (2025).

In Progress Sales Tax Projects:

Task Order #12 – Sales Surtax COP Eligible Projects

Old Cafeteria Renovation Projects

Ruckel Middle Cafeteria Renovation Project – Installation of new HVAC distribution systems was completed in the new Band Room area. Interior framing is complete and gypsum board has been hung and finished. The new concrete slab was placed in the old Kitchen area and interior framing has begun.

Plew Elementary Cafeteria Renovation Project – Epoxy flooring and tile work in the new restrooms is complete. Fixtures, partitions and accessories have also been installed. Painting was completed in the classrooms and casework was installed. Ceiling grid and lights have been installed in the classrooms.

Wright Elementary Cafeteria Renovation/Roofing Project - A GMP for this project has been approved by the School Board. A General Contractor was selected last week after a competitive bidding process. Work will begin soon.

STEMM Cafeteria Renovation - A GMP for this project has been approved by the School Board. The project is out for bidding now. Work will be completed over the Summer.

Niceville High Cafeteria Renovation - A GMP for this project will be submitted to the School Board on May 26, 2026 for approval. Work will be completed over the Summer.

Task Order #27 – Bruner Middle HVAC Project

A GMP for this project has been approved by the School Board. A contractor was selected after a competitive bidding process. Work entails installation of a new chiller, pumps, controls, two (2) roof-top-units (RTUs) and associated VAVs. The new chiller was received and installed. The bulk of this work will occur over the summer.

Task Order #28 – Phase 2 District-wide Security Upgrades

Phase 2 of the Security upgrades at Crestview High School and Kenwood Elementary School are scheduled for completion over the Summer (2026). A scope modification has been submitted and approved by the School Board.

Task Order #34 – Destin and Meigs Middle Schools Sales Tax Projects

Design for Restroom Renovations in Ramps 2-5 was completed and a scope modification was submitted and approved by the School Board for the work in Ramps 4 and 5. Work has begun and demolition is ongoing.

Task Order #39 – District-Wide Parking and Paving Projects

Crestview High School – Phase 3 design is complete and a Scope Modification will be submitted to the School Board for approval at the May 26 Board Meeting.

Task Order #40 – Roof Replacement Projects at Meigs Middle School and Pryor Middle School

Design work is complete for the Pryor Middle School project.

Task Order #44 – 2025/2026 Priority Roofing Projects

Elliott Point Elementary (Phase 2) – Design work is complete and the work will be performed over the Summer. A scope modification has been submitted and approved by the School Board.

Task Order #45 – Sales Tax Priority Restroom Renovation Projects

Okaloosa Technical College (OTC) - Work on the restrooms in Buildings 13, 15 and 16 continued with framing and in-wall rough-in completed in April. Gypsum board installation is ongoing.

Task Order #46 – STEMM Cafeteria Upgrade Project

All Pre-GMP design efforts have been completed. The construction portion of the work will be completed under TO#12.