Street Name	From Where to Where	Schedule	Milling	Paving	Reconstruction
Valle Springs Trail	M Road to end of asphalt	**COMPLETE**			
Market Street	Front Street to RR tracks	**COMPLETE**			
S Gabouri Street	S 7th Street to end	**COMPLETE**			
Veterans Drive	N 4th Street to end	**COMPLETE**			
Memorial Drive	Veterans Drive to Wehner Street	**COMPLETE**			
N 6th Street	Wilder Street to LaHaye Street	**COMPLETE**			
LaHaye Street	N 6th Street to N 4th Street	**Sep - Oct**	9/28 - 10/2	10/5 - 10/9	
N 6th Street	Jefferson Street to Washington Street	**COMPLETE**			
Riverview Street	N 4th Street to N Main Street	**COMPLETE**			
Picardy Street	Riverview Street to Crestview Street	**COMPLETE**			
Crestview Street	Picardy Street to end	**COMPLETE**			
LaHaye Street	N 4th Street to N Main Street	**Sep - Oct**	9/28 - 10/2	10/5 - 10/9	
Division Street	LaPorte Street to N Main Street	**October**		10/5 - 10/9	
Ziegler Street	LaHaye Street to N Main Street	**October**		10/5 - 10/9	
N 3rd Street	Washington Street to Roberts Street	**Sep - Oct**	9/28 - 10/2	10/5 - 10/9	
St. Mary's Road	Seraphin Street to Hillside Lane	**October**	10/12 - 10/23	10/19 - 10/30	
LaCroix Street	Cedar Street to end	**Oct - Nov**			10/26 - 11/13
Dupont Street	end to end	**October**	10/12 - 10/23	10/19 - 10/30	
St. Francis Street	end to end	**October**	10/12 - 10/23	10/19 - 10/30	
Spruce Street	Park Drive to end	**October**	10/12 - 10/23	10/19 - 10/30	
Sycamore Street	Cedar Street to Park Drive	**Oct - Nov**			10/26 - 11/13
Concrete Streets					
Oakwood Drive	Brookdale Drive to Brookdale Drive	**9/17-9/30**			
New Water Lines					
LaHaye Street	N 4th Street to Wehner Street	**COMPLETE**			
LaHaye Street	N 4th Street to N Main Street	**COMPLETE**			
N 6th Street	Jefferson Street to Washington Street	**COMPLETE**			
Oakwood Drive	Brookdale Drive to Brookdale Drive	**8/31 - 9/16**			