Spring Hill Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF

01/19-1/23/26

THIS WEEK - 01/19-1/23/26

- Air barrier Complete at 10" Wall
- Structural Steel Delivered 1/19-1/20
- Crane Mobilized 1/21
- Steel Erection begins 1/21-1/22

NEXT WEEK - 01/26-1/30/26

- Topping Out Celebration 1/26 (Weather Dependent)
- Steel Joist and Deck delivered 1/26
- Structural Steel Complete 1/26-1/30
- Steel Inspection 1/30

WEATHER DAYS THIS WEEK



10' Wall Air barrier



Steel delivered/ Staged and Crane Mobilized



Columns set



Columns set, Beams Begin Install

NEWKIRK NOVAK CONSTRUCTION PARTNERS

DLRGROUP

Prairie Creek Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF

01/19-1/23/26

THIS WEEK - 01/19-1/23/26

- Pipe Ran to outside build pad (Site Utilities to connect to tie in)
- Footings and Foundations 1/19-1/23
- Concrete Placements 1/20-1/21

NEXT WEEK - 01/26-1/30/26

- In ground Plumbing 1/26-1/28
- Site Utilities 1/26-1/28
- Slab on Grade placed 1/29-1/30

WEATHER DAYS THIS WEEK



Pipe Ran outside building pad



Placement 1/20



Placement 1/21



Footings/ Foundations

NEWKIRK NOVAK CONSTRUCTION PARTNERS

DLRGROUP

Timber Sage Elementary

SPRING HILL SCHOOLS

WEEKLY PROGRESS REPORT

WEEK OF

01/19-1/23/26

THIS WEEK - 01/19-1/23/26

- Building pad Complete
- Footings and foundations begin 1/21-1/23

NEXT WEEK - 01/26-1/30/26

- Footings and foundations Complete (Weather Dependent)
- Underground Rough-in Complete

WEATHER DAYS THIS WEEK



Building Pad



Building Pad



Footings and Foundations Excavation



Footings and Foundations Excavation

NEWKIRK NOVAK CONSTRUCTION PARTNERS

DLRGROUP